

Recreation Pre-Operations Report

Project Name:	Back to Back Trail Bypass		
County:	Tillamook County	District:	Forest Grove
Legal Description:	T2N R6W Section 34	Management Basin:	Rogers Basin

Project Type:	Trail construction
Project Objective:	Construct trail bypass to maintain consistent difficulty along route
Project Timeline:	July 2025- June 2026
Project Lead:	OHV Program Coordinator

I. PROJECT SUMMARY:

Description of Project:

Project work consists of the construction of approximately 2800 ft. of trail to bypass a section of trail that is inconsistent with the difficulty rating of the connected route. A culvert on a non-fish seasonal stream will be installed on the bypass trail. The culvert will be sized to meet state and federal standards and the 100-year peak flow requirement. The culvert location and approaches will be designed to ensure hydrologic disconnection from aquatic resources. This project requires in-water work and will adhere to the timing restrictions defined in the ODFW In-Water Work Period Guidelines. The trail tread will be constructed 5' wide to accommodate motorcycles and quads. The trail will be surfaced using local pit-run rock sources. Project work will be completed by the REI OHV Trail Program staff using heavy equipment such as: mini-excavators, trail dozer, and tracked rock haulers.

II. PROJECT FUNDING

Table 1.

Funding Source	AOP	Future Costs	Total Cost
FDF Account			
Other	OPRD ATV Transfer		\$255*

*Material cost. Trail construction and trail vacation will be completed by REI OHV Trail Program Staff.

III. RELATED OPERATIONS

Is this Recreation Project associated with, or in close proximity to any other Recreation Project, Harvest Operation (either planned or sold), or Road Project? ☒ No ☐ Yes, describe coordination needed.

IV. WILDLIFE AND T&E SPECIES CONSIDERATIONS:

- A portion of the Recreation project is within (Check all that apply):
☐ TAS ☐ NSO Circle or Home Range, or Baseline or Elevated Baseline Thiessen
☐ MMMA ☒ None If yes, consult with the Area Wildlife Biologist and describe outcome here.
- Will this Recreation project modify potential habitat (i.e. remove trees over six inches in diameter) that would require habitat review?
☒ No ☐ Yes, please describe:
If it is determined that modification of potential habitat is necessary during project implementation, the Area Wildlife Biologist will be consulted.

3. Are there any additional considerations (FPA Resource Sites, Species of Concern sites/Plant [from ORBIC¹])?

☒ No ☐ Yes, please describe:

V. AQUATIC RESOURCES:

1. Do any streams require additional review for the following?

- Fish presence ☒ No ☐ Yes
- Perennial/Seasonal: ☒ No ☐ Yes
- H.E.R./P.D.F.T: ☒ No ☐ Yes

2. Will this Recreation Project occur within the Riparian Conservation Area of any stream?

☐ Unknown ☒ No ☐ Yes, describe the # of crossings, stream classifications, planned crossing types:

Stream Crossings	Stream Classification	New Installation or Replacement	Planned Crossing Type
1	Type N (seasonal)	New	Culvert

SSBT = Salmon Steelhead and Bull Trout

3. Is a portion of the project within an Aquatic Anchor? ☐ No ☒ Yes, name: Devils Lake Fork, Wilson River
4. Are any domestic points of diversion identified in the Oregon Water Resource Department's water rights information search GIS database located downstream within 3,000 feet of the Recreation Project?
☒ No ☐ Yes, describe protection measures:
5. Are there any unregistered or unknown status domestic points of diversion that have been identified within the Recreation Project? ☒ No ☐ Yes, please describe:

VI. SLOPE STABILITY ISSUES:

Table 2. Summary of Slope Stability Assessment

Project	Project Review Complete	Public Safety Review Complete	Additional Comment
Back to Back Trail Bypass	Yes	Yes	-

- **Geotech Review:** Additional consultation with Geotechnical Specialists will be done during trail layout as needed.

VII. HISTORIC AND CULTURAL RESOURCES:

1. Has the Recreation Project been reviewed by a qualified archaeologist for potential historic or cultural resource presence? ☒ No ☐ Yes
- Cultural Resource Review will be completed prior to trail layout

VIII. SCENIC RESOURCES:

Are there scenic resources in the vicinity of this operation that need additional consideration?

☒ No ☐ Yes, please describe:

IX. OTHER RESOURCE CONSIDERATIONS:

1. Is this Recreation Project within proximity of a property line? ☒ No ☐ Yes, please describe:
2. Has a review of the FLMCS layer determined that any resources not mentioned in the report above need additional planning? ☒ No ☐ Yes, describe below.
3. Are there any other resources present that need additional consideration? ☒ No ☐ Yes, please describe:



Legend

-  Surfaced Forest Road
-  Perennial Fish Stream
-  Perennial Nonfish Stream
-  Unknown
-  Ownership Boundary
-  Recreation Trail
-  Recreation Trail (Planned)

FY 2026 - REI Back to Back Trail Bypass Construction T2N R6W, Section 34 Tillamook County

State Forest Division
11/22/2024

This product is for informational use and may not be
suitable for legal, engineering, or surveying purposes.

1:2,500

