STATE OF OREGON
DEPARTMENT OF GEOLOGY AND MINERAL INDUSTRI
910 . .e Office Building Portland, OR 9.201

WELL SUMMARY REPORT
(In compliance with rules and regulations pursuant to ORS 520)

Nahama & Weagant Energy Company (Company or Operator) Libel (Lease) #32-15-65 (Well No.)

Sec. 15 , T 6N , R 5W Surveyed Coordinates (if directional, BHL & SHL): SHL: 182' E & 118' N from center of Section 15 BHL: 287.17' N & 147.73 ' E from SHL

Wildcat: _____ (or) Field Name: Mist County: Columbia

Date: _____ Signature: Trent R. Rosenbach

Position: Vice President Operations

Commenced drilling: 11/13/93 Completed drilling: 11/23/93 P&A: 11/23/93

Total depth: 2835' Redrill depth: _____

Logs run: DIL/Sonic/GR 2826'-505'

CASING RECORD

Size of hole	Size of casing	Wt. in lbs. per ft.	Grade Type	Depth	Amount of cement
12 1/4"	8 5/8"	24#	J-55, ST&C	505'	225 sx.

Plugs Cement Plug: 559'-400', 60'-0'

Geological Marker | Depth

Junk

Perforations or Liner

Size of casing	From	To	Shots/ft.	Method of Perforating		
				Jet	Bullet	Slotted Line

Initial Production

Date	Clean Oil bbl/day	Gravity	Percent Water	F.T.P.	F.C.P.	S.I.T.P.	S.I.C.P.